

Greens Reconstruction Project
Weekly Report #1
April 9, 2020

This is the first of what will be weekly reports during the construction period for the Greens Reconstruction Project. These reports will be made available on the SCOV website under the Greens Reconstruction Project Committee web page.

Project Overview

The complete Project Overview can be found on the SCOV website. Go to Members => Committees => Greens Reconstruction Project Committee. It is hoped that this overview will answer many of your questions.

What has Happened

The course maintenance crew has been installing new drain lines in some areas and the removal and relocation of trees in some areas.

On Thursday, March 26th, the “Area of Disturbance” was marked in blue paint on each of the 18 holes. The putting green and driving range was not marked as these areas will be a total area of disturbance.

On Wednesday, April 1st, the areas of disturbance were sprayed. This is done to kill the existing grasses such that when the soils are reutilized in other areas the invasive species of grasses do not return and grow in the newly shaped areas. The greens and the surrounding areas have started to turn brown.

Also beginning on April 1st, our maintenance crew began the removal of vegetation in the area where the chipping practice area will be.

The “Photo Points” were also established and marked with pink paint. The initial “before” photos were taken. These photo points will be used to take sequential photos as the project proceeds. These photos will occasionally appear in the weekly reports to the community.

As the project continues more detailed photos taken that will show the progress on each green, location of drains, general construction activity, and elements of the work as it is performed. All photos will become part of the “as built” record for the project.

What will Happen Next

The contractor will be mobilizing, staging equipment, beginning on Monday, April 13.

Materials, pipe, sand, etc. will begin to be stockpiled in the course maintenance area as well as parking lots and cul-de-sacs.

Construction will begin the week of April 20th. Initial work by the contractor is planned to include the reshaping of greens #2, #11, #15, and #18. Weather and other factors have the potential of changing work planned to something else.